Site Register

Date / /

Improvements to Roads, Drains & others Development Works

Package - 13.

Name of work: Asphalting of Roads & Improvements to footPaths at Someshwara Nagara, Sharada Nagar, MIG 3rd Phase & LIG Sanitary Core Yelahanka (A-) Sector, (B) Sector & Judicial layout in ward No-04 of Yelahanka New Town Sub division (PKG - NO-13)

Consultants → NANDI CONSULTANTS.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬಿಬಿಎಂಪಿ ವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

nano
Date / /

16/08/21 Removal & Refixing Stone Slabs & Drains & Pointing in cm (1:3) at Judicial layout. 8th cross (LHS) (total 177.90 mt).

17/8/21 Removal & Refixing Stone Slabs & Drains & Pointing in cm (1:3) at Judicial layout 8th cross (LHS) (136.60 mt).

18/8/21 Removal & Refixing Stone Slabs & Drains & Pointing in cm (1:3) at Judicial layout 8th cross (RHS)

(Total - 252.50 (RHS))

Really

27/8/21 Providing & fixing Pre cast Covering Slab 100mm thick made out of CC 1:2:4 & Jelly 20mm Down Size with Steel reinforcement Including form work, curing, etc. at Judicial layout (Drain)
8th cross (LHS)
total: 125.60 mt

30/8/21. Providing & fixing Pre cast Covering Slab 100m thick.
8th cross (LHS)
total: 182.90 mt

31/8/21 Providing & fixing Pre cast Covering Slab 100m thick.
8th cross (RHS) total: (252.50 RHS)

QCal

2/9/21 Providing two line dressing to granite Stone Slab/granite Stone masonary. at Judicial layout 8th cross (LHS)
total: 92.mt (LHS)

2/9/21 Providing two line dressing to granite Stone, Stone masonary at Judicial layout 8th cross (LHS)
total: 222.50 (LHS)

3/9/21 Stone masonary at Judicial layout 8th cross (RHS)
total: 252.50 (RHS).

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

nano
Date / /

4/9/21 two lane Dressing at Judicial layout. total: 285 mt.

5/9/21. two lane Dressing at B. Sector. total: 210 mt.

6/9/21. two lane Dressing at Kathru layout total: 160 mt.

7/9/21 Providing & fixing RCC pre-cast Cover Slab of 250mm thick for Drains ~~etc~~ at Judicial layout Culverts. 8th cross road. total: 7.40 mt (LHS)
@ Judicial layout 17th cross Road total: 8.30 mt.

@ Judicial layout 16th main Road total. 8.10 mt.
@ Judicial layout 10th main Road total: 7.90 mt
@ Judicial layout 11th main Road total: 7.85 mt.

8/9/21 providing & fixing RCC Pre-Cast Cover Slab of 250 mm thick @ Hanumappa layout Culverts

3rd & 4th Cross. of Hanumappa layout total: 15.80 mt.

@ B. Sector. Culverts. 7th (B) Cross & 8th. (B) main total 14.40 mt.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

9/9/21	Providing & fixing RCC Pre-cast 250mm thick covering Slab @ matrix layout Culverts. total: 8000 nut.
9/9/21	Providing & fixing Pre-cast Solid Cement Concrete / Kerb Stone, @ Judicial layout (Drain) 8th cross (LHS) (314.5 nut)
10/9/21	Providing & fixing Kerb Stones @ Judicial layout (Drain) 8th cross (RHS). total: 252.50 nut.
13/9/21	Kerb Stones @ Judicial layout (RHS) total: 100.0 nut.

ಕಾರ್ಯ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಜಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

15/9/21	Providing & Constructing load bearing wall with Solid Concrete blocks @ free Guards @ Judicial layout 8th cross (LHS). total: 214.5 nut.
16/9/21	Providing & Constructing load bearing wall with Solid Concrete blocks @ free Guards @ Judicial layout 8th cross (LHS) total: 100.0 nut.
18/9/21	Solid blocks @ free Guards at Judicial layout 8th cross (RHS) total: 252.50 nut.

ಕಾರ್ಯ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಜಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

18/9/21 Supply & fixing of Retro Reflective Single Arrow Road. Name/Signboard of size 1600mm x 900mm made out of retro reflective Sheeting. etc. @ Judicial layout

11th main Road - 1 nos.
17th Cross - 1 nos
16th Cross - 1 Nos

19/9/21. Supply & fixing of Retro Reflective Single Arrow Road. Name/ Signboard etc. @ Judicial layout..

Hanumappa layout 3rd Cross Road to. Rajitha enclave Apartments

total - 1 nos.

20/9/21. Supply & fixing of Retro Reflective Single Arrow Road. Name/Sign board. etc @ Judicial layout

rathna layout.

4th Cross Near water Plant to 5th Cross Road. Connection 1 Nos

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

18/9/21 Providing & laying heavy duty Cobbed Stones Interlock Pavers 60mm thick etc @ Judicial layout FootPath 8th Cross (LHS)

19/9/21 Providing & laying heavy duty Cobbed Stones Interlock Pavers 60mm thick etc @ Judicial layout FootPath.

8th Cross (RHS)

Total

20/9/21 Cobbed Stones Interlock Pavers @ Judicial layout FootPath.
10th main Road (LHS)

21/9/21 Providing & laying heavy duty Cobbed Stones Interlock Pavers 60mm thick etc @ Judicial layout FootPath.

@ Aditya Homes opposite Road to Dreamha Nagaraj.

Total

22/9/21 Providing & laying heavy duty Cobbed Stones Interlock Pavers. Comm work using Cement & Coarse Sand. etc @ Judicial layout
@ 11th main Road LHS
@ 11th main Road RHS.

22/9/21 Painting two coats after fixing the Surface with Synthetic Enamel Paint in approved Shades on new Plastered Concrete Surfaces etc.
@ Judicial layout
8th cross (LHS)
total: 180 mt.

23/9/21 Painting two coats after fixing the Surface with Synthetic enamel paint in approved. Concrete Surfaces etc.
@ Judicial layout
8th cross (LHS)
total: 134.50 mt

24/9/21 Painting two coats after fixing the Surface with Synthetic enamel Paint in approved. Concrete Surfaced etc.
@ Judicial layout
8th cross (RHS)
total: 252.50 mt

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106